Completion Report

1	Name of Wok	Desilting and Re-Setting of drains and Re-Asphalting to Siddeshwara Layout in Bagalagunte ward No 14
2	Sanctioned Estimate No.& Date	CE/DZ/TS/87/21-22, Dt.14-01-2022 EE/DD/AS/83/2021-22, Dt:13-01-22
3	Head of Acount which is Chargeable	P-0190
4	Enstrument Order No. & Date	EE/DD/WO/ 27/22-23, Dt.27.06.2022
5	Name of Contractor	Govindaraju
6a	Time Stipulated for Completion of work	30-07-2022
b	Delay in execulation of work	–
7	Measurement recorded in MB	662/17-18
	Page No	66140 to 66142
8	check Measurment of the Asst	–
	Exe. Eng./ Exe.Eng. On	–
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
₹ 50.00 lakhs	₹ 4613924.00	–	–

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.